

## **Construction Projects: Quarterly Update**

Data Date: 3/12/2025

Project Name	Project Description	Project Category	Start Date	Projected End Date	Contract Cost	% Complete	% Paid
Replacement of Hydrants	Perform replacement of hydrants throughout the distribution system.	Distribution	7/27/2022	12/31/2024	\$ 11,535,460.00	100%	92%
Furnish and Install Valves, Hydrants, Curb Stops, Service Lines, Restoration	Replace valves, hydrants, curb stops, service lines, and make water main improvements.	Distribution	7/8/2020	12/31/2024	\$ 8,048,770.00	100%	100%
Water Transmission Main Improvement to the Industrial Loop - Advanced Work to Levine Tanks Contract	Advanced work to the construction of the Levine Tanks for Replacing Transmission Main Valves, Installation of Interconnection between 300/180 Gradients, Structural Liner of Inlet Line to Reservoir, Pressure ReliefThree Change Orders as of 9/25/2024	Distribution	5/11/2022	9/30/2025	\$ 6,752,875.00	65%	62%
LSLRs following Test Pitting Operations in Main System	LSLR Program for Main System	Distribution	5/11/2022	7/3/2025	\$ 29,526,085.00	90%	83%
Emergency Water Main Repairs	Conduct emergency repair services within distribution system.  -CO 1 to make emergency repairs to Kearny multiples for rehab of four (4) pipe crossings with Primus structural liner.  -CO2 to make emergency repairs on transmission mains	Distribution	6/22/2022	12/31/2024	\$ 7,158,513.00	100%	88%
Roadway Pavement Restoration	Perform roadway pavement restoration following routine maintenance and emergency repairs performed by PVWC Operations.	Distribution	9/27/2023	9/26/2025	\$ 4,499,300.00	On call	12%
Auditorium/Purification Stair Enclosure	Rehab of Outside Staircase, HVAC, Lighting	Plant	2/7/2024	12/31/2024	\$ 1,192,000.00	90%	90%
Furnish and Install Replacement Filter Media at the LFWTP	Replacement of lost filter media in filter bays from overexpansion of filter bed during backwashing process.	Plant	3/12/2024	3/11/2025	\$ 681,200.00	100%	8%
Concrete Restoration within Clifton, Passaic, Lodi, North Arlington and West Milford	Concrete restoration work following distribution department activities.	Distribution	5/6/2024	5/5/2026	\$ 495,000.00	On call	18%
Concrete Restoration within Paterson and Prospect Park	Concrete restoration work following distribution department activities.	Distribution	5/6/2024	5/5/2026	\$ 495,000.00	On call	8%
LFWTP Roof Rehabilitation	This contract will perform repair/replacement of various roofs in addition to miscellaneous architectural repairs at various locations at the Little Falls Water Treatment Plant.	Plant	11/13/2024	11/13/2025	\$ 1,193,600.00	10%	0%
Actiflo System Rehabilitation	Replacement of Lamella Panels and structural supports in ActiFlo Clarification System. Adverise week of 7/22/24.	Plant	9/25/2024	9/25/2026	\$ 2,300,000.00	1%	0%
Levine Reservoir Tanks	Decommissioning of Levine Reservoir to build 2 new enclosed reservoirs (2.5MG tanks) in its place.	Plant	6/1/2025	3/30/2027	\$ 41,819,780.00	0%	0%
Hydrocyclones	Temporary removal and subsequent reinstallation of existing hydrocyclone units. New support structure and reconnection of all piping.	Plant	12/15/2021	11/12/2022	\$ 227,000.00	100%	89%
Great Falls Buildings Rehab	Historic rehabilitation of the Gate House and Pump House, two small one-story masonry buildings located in the Paterson Great Falls National Historic Park.	Plant	9/1/2023	10/1/2024	\$ 2,124,400.00	100%	91%
Asbestos Remediation in MPS	Abatement and disposal of 500 linear feet of abandoned 6-inch steam pipe with asbestos in the MPS basement at the LFWTP.	Plant	1/24/2025	7/24/2025	\$ 158,525.00	100%	0%