Passaic Valley Water Commission

Last Revised: 9/3/21			1525 Main Aver Attn: Krystle M	ed to or dropped off at: nue, Clifton, NJ 07011 Iorales; 973-340-4339 will not be processed.
Water Service: Domestic Domestic &				Construction Water ⁽²⁾⁽³⁾
Residential 1 Family Residential 2-4 f	amily D Multi-Re	esidential/Commercia		ercial ⁽²⁾ Industrial ⁽²⁾
Service Street Address:		City		Zip:
Block	Lot			
An existing address that is not being changed A proposed address that has <u>not</u> been verified <u>Billing Information:</u> Name:I	by the City \Box A	proposed address that	has been verified	l by the City
Address:	City	:	State:	Zip:
Owner Information: Name:I				
Address:	City	:	State:	Zıp:
<u>Contractor/Installer Information:</u> Name:I	Email Address:		_ Phone:	
Address:	City	:	State:	Zip:
Building Use: Size of Dom (Type of Business) (dete		Size of Meter ⁽⁴⁾ : /ner Representative in a		

Type of backflow device:
Testable Double Check Valve (DCV)
Reduced Pressure Zone Backflow Device (RPZ) (RPZ for all non-residential, mixed-use development and construction services. DCV for residential development.)

⁽¹⁾ Must also complete "Application for Fire Protection Service"

- (2) All commercial, multi-residential / commercial, industrial and temporary/construction water services are required to install an approved backflow device directly after the meter as per PVWC cross-connection and backflow control policies and procedures.
- ⁽³⁾ See frequently asked questions at <u>www.pvwc.com/engineering/designstandards</u> for temporary service options.
- ⁽⁴⁾ Plumbing shall be configured for horizontal meter installation. Meter install includes meter and two couplings. If additional parts are required, they shall be billed to the customer account.
- ⁽⁵⁾ Meters that are not properly connected to the respective service are not the responsibility of PVWC.

Passaic Valley Water Commission

Last Revised: 9/3/21

Applications must be mailed to or dropped off at: 1525 Main Avenue, Clifton, NJ 07011 Attn: Krystle Morales; 973-340-4339 Electronic application submissions will not be processed.

Briefly Describe the Project (specifically with regard to the building use and water service):

All fire and domestic service lines on private property shall be pressure tested, disinfected, flushed and bacteriological tests are to be performed by the owner or a representative of the owner. The PVWC Engineering Department shall witness all pressure tests performed on the private service lines and shall receive all copies of the bacteriological testing results prior to the water being turned on.

Passaic Valley Water Commission (PVWC) will install your service line from the main to the curb.

All lines from the curb to the building and/or the meter location are to be installed, owned and maintained by the property owner. Installation may be performed by the owner or a representative of the owner and is subject to an inspection by PVWC in addition to Local Building Department Officials. If requested, PVWC does provide an installation service from curb to building, for water services up to 2" in size.

By requesting service, the applicant agrees to the terms, policies, and standards of the PVWC.

Full payment is required to be attached to this application in the form of a check or money order in order to process your application.

Please refer to PVWC's Field Service Rate Sheet for information on required fees.

Amour	nt Enclosed \$	□ Main to Curb- PVWC		□ Curb to building Owner installed/PVWC Inspected		
Author	ized Signature:		Date:			
Name:_		Company:	Phone	Number:		
Applica	ation Checklist:			Applicant Initials:		
1.	Complete application-no fie	eld left blank				
2.	. Fee(s) Included					
3.	3. Service Sizing Certification(s) (see sample at www.PVWC.com)					
4.	 Supporting calculations for both domestic and fire line sizing (email to <u>applications@pvwc.com</u>. Email will not be processed until the application is received). 					
5.	Site Plan/Utility Plan (emai applications@pvwc.com. E be processed until the appli	mail will not				
	Incomplete applications w	vill delay processing				
		Daga 7	of 7			